

**PRE-BID M.O.M FOR Supply & Installation of Modular Work Stations for CCCR Office Building at
IITM, PASHAN, PUNE-411008**

As per tender notice a Pre-Bid Meeting for the subject work held 29.06.2011(1100hrs) in Aryabhata Hall at IITM. The following firms have attended the meeting:

- 1) M/s. Unique Engineering Services, Pune
- 2) M/s. BP Ergo. Ltd., Pune
- 3) M/s. Komfort Interiors, Mumbai
- 4) M/s. Siperb Interiors, Pune
- 5) M/s. PSL, Pune
- 6) M/s. Labhdayak, Pune
- 7) M/s. Godrej & Boyce manufacture co. ltd., Pune
- 8) M/s. Shandar Modular, Pune
- 9) M/s. Stellar Interiors, Pune
- 10) M/s. De bono Flexcom (I) ltd., Mumbai

During the discussion the following decisions were taken:

SL. No.	Question raised by the Contractors	Tender Document Reference	Decision Taken
01.	Providing and installing modular workstation ('L' Type) Partition	BOQ item No.1	FOR: 75mm thick tile based system with aluminium/m.s Framework READ: Minimum 60mm thick tile based system with m.s Framework Partition Height shall be 1200mm
02.	Table top	BOQ item No.1	-Ditto- as specified in BOQ but in 2 piece.
03.	Drawer pedestal	BOQ item No.1	FOR: M.S powder coated/both side

			<p>laminated particle board with 3 drawers with single lock. The pedestal shall have castors at the base.</p> <p>READ: M.S powder coated with 3 drawers with single lock. The pedestal shall have castors at the base.</p>
04.	<p>Providing and installing modular workstation (Linear Type)</p> <p>Partition</p>	BOQ item No.2	<p>FOR: 75mm thick tile based system with aluminum/m.s Framework having adequate horizontal & vertical slots for cable management.</p> <p>READ: Minimum 60mm thick tile based system with m.s Framework having adequate horizontal & vertical slots for cable management.</p> <p>Partition Height shall be 1200mm</p>
05.	Drawer pedestal	BOQ item No.2	<p>FOR: M.S powder coated/both side laminated particle board with 3 drawers with single lock. The pedestal shall have castors at the base.</p> <p>READ: M.S powder coated with 3 drawers with single lock. The pedestal shall have castors at the base.</p>

06.	Exemption on applicable Taxes, duties and octroi etc by the Institute.	Tender documents	No Exemption/reimbursement for such levies .These expenses will be borne by the contractor only.
07.	Last date of Bid submission	Tender document	FOR: 19.07.2012(1230Hrs) READ: 10.07.2012(1230Hrs)
08.	Agreement	Tender document	On receipt of LOI by the successful bidder, the firm has to execute an agreement on non-judiciary stamp paper value of RS 1000/- (Rupees One Thousands only).
09.	Payment against material at site	Not mentioned in tender and demanded by the vendors present in pre-bid meeting.	60% payment of value of material at site will be made on submission of challans and material invoices after duly certification of bill by the consultant
10.	Payment terms	Tender documents	60% against material at site 35% at the time of final bill 5% after defect liability period of 12 months.

NOTE: 1) Contractor shall submit one copy of revised BOQ duly signed and stamped to comply Only without rates along with Technical- Bid.
2) Contractor shall submit their Commercial-Bid as per revised BOQ Only.

[Commercial-Bid]

Part-II

**(COMMERCIAL BID)
REVISED BOQ
AS PER PRE-BID MEETING
HELD ON 29.06.2012 AT IITM, PUNE**

FOR

Supply & Installation of Modular Work Stations for CCCR Office Building

AT

INDIAN INSTITUTE OF TROPICAL METEOROLOGY,

DR. HOMI BHABHA ROAD, PASHAN, PUNE 411 008

- NOTE: 1) Contractor shall submit one copy of revised BOQ duly signed and stamped to comply Only without rates along with Technical- Bid.**
- 2) Contractor shall submit their Commercial-Bid as per revised BOQ Only.**

**Revised BOQ of Supply and Installation Modular work station at CCCR office Building, IITM,
Pune-411008**

Sr.	Item	Unit	Quantity	Rate(Rs)	Amount(Rs)
	Modular Workstations				
1.0	Providing and installing modular workstation ('L' Type)				
	Partition: Minimum 60mm thick tile based system with m.s. Framework having adequate horizontal & vertical slots for cable management. The tile/tiles made of prelaminated particle board and/or white board and/or fabric on GI panel shall be clipped on to the frame. The tiles shall have cutouts for electrical & data plates. The top & vertical exposed thickness of the partition shall be covered using aluminium. Anodised/powder coated trim of approved suitable colour. Partition Height shall be 1200mm				
	Table top: Made of 25mm particle board with laminate finish. The table top edge shall be post formed. 2 Piece				
	Drawer pedestal: M.S. powder coated with 3 drawers with single lock. The pedestal shall have castors at the base.				
	Accessories: Powder coated CPU trolley, Articulated Keyboard tray with pull out mouse tray.				
	approx size 5'9"x5'9"	nos	56		
2.0	Providing and installing modular workstation (Linear Type)				

	<p>Partition: Minimum 60mm thick tile based system with m.s. Framework having adequate horizontal & vertical slots for cable management. The tile/tiles made of prelaminated particle board and/or white board and/or fabric on GI panel shall be clipped on to the frame. The tiles shall have cutouts for electrical & data plates. The top & vertical exposed thickness of the partition shall be covered using an alluminium. anodised/powder coated trim of approved suitable colour. Partition Height shall be 1200mm.</p>				
	<p>Table top: Made of 25mm particle board with laminate finish. The table top edge shall be post formed.</p>				
	<p>Drawer pedestal: M.S. powder coated with 3 drawers with single lock. The pedestal shall have castors at the base.</p>				
	<p>Accessories: Powder coated CPU trolley, Articulated Keyboard tray with pull out mouse tray.</p>				
	approx size 4'0" x 2'0"	nos.	16		
	Basic Cost				
	Tax [VAT & Service Tax]				
	Total Amount Rs.....				